

Parkside Huntingdale Stage Update – Stage 1

10/03/2026

We are pleased to advise that deep sewer works along Bulfinch have now been completed, with the bore shot successfully completed. Civil construction within Stage 1 will continue to progress visibly, and earthworks will remain ongoing. Dust management continues to be a priority. The contractor is meeting all Council requirements and is actively managing works through the extreme weather conditions currently being experienced.

KEY MILESTONES

Construction Start Date - June 2025

Practical Completion Date (PC) - August 2026

Titles Anticipated – September 2026

Energisation – Date to be confirmed

CLEARANCES

Council - Pending.

Department of Education - Pending.

Water Corporation - Pending.

Western Power - Pending.

Department of Planning, Lands and Heritage - Pending all other clearances.

Landgate - Application for Titles to be lodged.

CIVIL CONSTRUCTION

Earthworks - 35%

Sewer - 5% (boring 90%)

Stormwater - 0%

Water - 0%

Power Internal - 0%

Power External - 0%

Communications - 0%

Gas - 0%

Roads

Subgrade - 0%

Limestone - 0%

Asphalt 40 mm - 0%

Asphalt 30mm (final layer) - 0%

Kerbs - 0%

Footpaths - 0%

All dates provided are estimates and subject to change.



We endeavour to provide accurate dates of completion and titles. These dates can change depending on site conditions, weather delays, Statutory Authority processing times and Landgate title issuance.

We thank you for your patience and understanding.



Call Robert Wnek on 0419 335 412 or visit
parksideprivateestate.com.au

PROGRESS
DEVELOPMENTS

PARKSIDE
HUNTINGDALE

